

Task Name/Description	Duration	Early Start	Late Start	Early Finish	Late Finish	Float
250 Lake Activities						
Legal and Financial						
Set up numbered company	10	Mar 14,2014	Oct 02,2014	Mar 28,2014	Oct 16,2014	144
Receive Heritage Alteration Permit	10	Mar 14,2014	Sep 18,2014	Mar 28,2014	Oct 02,2014	134
Cost up building	10	Mar 28,2014	Oct 02,2014	Apr 11,2014	Oct 16,2014	134
Apply for mortgage as numbered	10	Apr 11,2014	Oct 16,2014	Apr 25,2014	Oct 30,2014	134
company						
Transfer 250 from Marianne to	10	Jul 18,2014	Oct 30,2014	Aug 01,2014	Nov 13,2014	74
company						
Construction						
Apply for building permit	10	Aug 01,2014	Nov 13,2014	Aug 15,2014	Nov 27,2014	74
Complete to roof on stage	60	Aug 15,2014	Nov 27,2014	Nov 07,2014	Feb 19,2015	74
Complete to drywall stage	20	Nov 07,2014	Feb 19,2015	Dec 05,2014	Mar 19,2015	74
Complete to habitable	20	Dec 05,2014	Mar 19,2015	Jan 02,2015	Apr 16,2015	74
Landscape	10	Mar 16,2015	Apr 16,2015	Mar 30,2015	Apr 30,2015	23
Interiors						
Assemble furniture (store in	30	Aug 15,2014	Mar 11,2015	Sep 26,2014	Apr 22,2015	148
carriage house garage)						
Furnish house	5	Jan 02,2015	Apr 22,2015	Jan 09,2015	Apr 29,2015	78
Marketing						
Take photos	1	Nov 07,2014	Apr 27,2015	Nov 10,2014	Apr 28,2015	121
Sign up with Lake Okanagan Rentals	1	Nov 10,2014	Apr 28,2015	Nov 11,2014	Apr 29,2015	121
Update photos at Lake Okanagan	1	Dec 05,2014	Apr 29,2015	Dec 08,2014	Apr 30,2015	103
Rentals						
Further update photos at Lake	1	Jan 02,2015	Apr 30,2015	Jan 05,2015	May 01,2015	84
Okanagan Rentals						
Take interior photos for Lemon	1	Jan 09,2015	Apr 29,2015	Jan 12,2015	Apr 30,2015	78
Garden Design portfolio						
Take exterior photos for Lemon	1	Mar 30,2015	Apr 30,2015	Mar 31,2015	May 01,2015	23
Garden Design portfolio						
Move in tenants	1	Jan 12,2015	Apr 30,2015	Jan 13,2015	May 01,2015	78
Summer Season Rate starts	0	May 01,2015	May 01,2015	May 01,2015	May 01,2015	0 Fixed
260 Lake Activities						
Obtain building permit	10	Mar 14,2014	Mar 24,2014	Mar 28,2014	Apr 07,2014	6 Marg.
Build carriage house to drywall	80	Mar 28,2014	Apr 07,2014	Jul 18,2014	Jul 28,2014	6 Marg.
stage						
Complete carriage house	20	Jul 18,2014	Jul 28,2014	Aug 15,2014	Aug 25,2014	6 Marg.
Furnish carriage house	5	Aug 15,2014	Aug 25,2014	Aug 22,2014	Sep 01,2014	6 Marg.
Find tenants	20	Jul 18,2014	Aug 04,2014	Aug 15,2014	Sep 01,2014	11
Move tenants into carriage house	0	Sep 01,2014	Sep 01,2014	Sep 01,2014	Sep 01,2014	0 Fixed